

BOARD OF DIRECTORS

Ernesto A. Avila, P.E.
PRESIDENT
Antonio Martinez
VICE PRESIDENT
John A. Burgh
Connstance Holdaway
Patt Young

April 30, 2024

GENERAL MANAGER
Rachel Murphy, P.E.

Submitted Electronically to CWC@water.ca.gov

Matthew Swanson, Chair California Water Commission P.O. Box 942836 Sacramento, CA 94236

Subject: Submittal of the Water Storage Investment Program Quarterly Report No. 23 for the Los Vaqueros Reservoir Expansion Project

Dear Chair Swanson:

Contra Costa Water District is pleased to submit the Water Storage Investment Program Quarterly Report No. 23 for the Los Vaqueros Reservoir Expansion Project. The report provides an update on project status following the January 1, 2024 to March 31, 2024 quarter.

If you have any questions or require additional information, please contact me at (925) 688-8018 or kochenduszko@ccwater.com, or Maggie Dutton at (925) 688-8132 or mdutton@ccwater.com.

Sincerely,

Kyle Ochenduszko Assistant General Manager

KO/MD:sf

Enclosures



Water Storage Investment Program Quarterly Report

The Quarterly Reporting covered by this template documents applicants' progress toward complying with regulation section 6013 to receive a final WSIP funding hearing with the Commission as well as any changes to the physical quantity and type of public benefit being provided by the project.

Applicants must provide an update of the project status for the requirements and milestones listed below. Applicants may deviate from this fill-in format, however, please provide the information requested in this template.

Project Information

Project name:

Los Vagueros Reservoir Expansion Project

Applicant name:

Contra Costa Water District

Date:

4/30/2024

Reporting period:

Quarterly Report No. 23 - January 1, 2024 to March 31, 2024

Provide a brief project description:

The Los Vaqueros Reservoir Expansion Project will increase Bay Area and Central Valley water supply reliability, develop water supplies for wildlife refuges, and improve water quality while protecting Delta fisheries and providing additional Delta ecosystem benefits. The Phase 2 expansion will increase the Los Vaqueros Reservoir capacity from 160,000 acre-feet to 275,000 acre-feet and add new and modified conveyance facilities to provide broad environmental, water supply reliability, operational flexibility, water quality, and recreational benefits. Los Vaqueros Reservoir was originally constructed and expanded by Contra Costa Water District to address local water quality and supply issues.

Provide a brief description of public benefits:

The Los Vaqueros Reservoir Expansion Project will provide reliable water for South of Delta wildlife refuges, improve water quality, increase water supply reliability, provide emergency water supply storage, enhance recreational facilities, enhance regional collaboration, and provide enconomic growth with the creation of an anticipated 20,000 jobs.

Current total project cost:

As of September 2023, \$1.433B

General Update and Key Issues

Provide a general update and describe any **key issues** that occurred during this reporting period. You may attach additional documents or pages if more space is needed:

No issues or concerns were identified during the reporting period that could affect completion of program requirements. However, potential near term delays are anticipated related to completion of project agreements. CCWD and JPA Member Agencies continue to make progress on environmental planning and engineering feasibility efforts in alignment the tasks in the WSIP Early Funding Agreement, which expired in December 2023, and on the tasks required to schedule a final award hearing for WSIP funding for the LVE Project. JPA Member Agencies continue to develop independent business cases for their investment, which will be informed by final permits. Draft Contracts for the Administration of Public Benefits are being developed

in coordination with JPA Member Agencies and partner state agencies. JPA Member Agencies and US Bureau of Reclamation continue work on all aspects of federal interest and investment in the Project.

Attach latest project schedule. In addition, describe below how the actual schedule is progressing in comparison to the schedule provided in the last reported schedule:

The project is undergoing internal near-term and construction schedule updates that will be reported out in Q2 2024. The schedule has not been modified since last reporting period.

Note any milestones or accomplishments that occurred since submittal of the prior Quarterly Report:

Significant progress has been made on partner agreements, many of which have moved from conceptual termsheets into draft form. The team has hosted several CAPB workshops for coordination with members. Additionally, the project recieved the Operations Incidental Take Permit in March 2024.

Items Required Prior to Scheduling a Final Award Hearing

The following items must be provided prior to scheduling a final award hearing. Please describe the status and include the estimated completion date for the following items. These dates should align with any attached project schedule.

1. Contracts for non-public benefit cost share:

List all required contracts for non-public benefit cost share, and provide the amount of associated funds, the status and estimated completion date. Please note any issues or concerns that have, will, or could affect the timing of executing contracts for non-public benefit cost share.

Contract Name	\$ Amount	Status	Est Completion Date
Service Agreement	TBD	Local cost share agreements are in the process of being amended amongst project partners to extend into FY 2025. The Service Agreement between the JPA and the JPA Members is being developed to cover local share of project costs. The schedule for finalizing and executing the Service Agreement sets a target date for September 2024.	Sept 2024

2. Contracts for administration of public benefits (CAPB):

Provide a status for each applicable administering agency Draft and Final CAPB and estimated completion date for both. The Draft CAPB completion date is when Commission receives the Draft CAPB for a subsequent Commission meeting. The Final CAPB completion date is when it will be executed. Please note any issues or concerns that have, will, or could affect the timing of executing CAPBs or could change the magnitude of the public benefits that could affect cost allocation.

CAPB Admin Agency	Status	Est Completion
		Date
SWRCB	N/A	N/A

CAPB Admin Agency	Status	Est Completion
		Date
CDFW	Discussions continue with CDFW on individual project contract development.	July 2024
	Drafts have been developed and negotiations are expected to commence in second quarter of 2024.	
DWR	Discussions continue with DWR on individual project contract development.	July 2024
	Drafts have been developed and negotiations expected to commence in secon quarter of 2024.	

3. Completed feasibility studies:

Completion Date: October 2021

4. Complete environmental documentation:

Provide the status and estimated completion date for all required environmental documentation (draft and final) for the project, including all Board resolutions adopting or certifying CEQA environmental documents, CEQA findings, mitigation monitoring and reporting program, Notice of Determination (NOD), and CEQA Addenda, and all NEPA completion documents, including the Record of Decision (ROD). Please note any issues or concerns that have, will, or could affect the timing of providing complete environmental documentation at the state or federal level.

Environmental Document	Status	Est Completion Date
State Document	Final Supplement to the Final EIS/EIR was released February 2020. CCWD Board approved in May 2020.	Aug 2020
Federal Document	Same as update for State Document.	

5. All required federal, state, and local approvals, certifications, and agreements:

List permits needed for project to begin construction, describe status in acquiring them, and include estimated date to be acquired. Please note any issues or concerns that have, will, or could affect the timing of acquiring all federal, state, and local approvals, certifications, agreements, and permits necessary to begin project construction.

Approvals / Certifications / Agreements / Permits	Status	Est Date Acquired
USFWS Endangered Species Act and Bald and Golden Eagle Act Incidential Take Permits (ITP)	Construction terrestrial Biological Opinion is in development. Long-term eagle incidential 'take' permit was issued March 28, 2023.	June 2024
CDFW Endangered Species Act ITP	Construction terrestrial ITP is in progress. Operations aquatic ITP was issued March 2024.	June 2024

Approvals / Certifications /	Status	Est Date
Agreements / Permits		Acquired
Section 106 of the National	In Progress. Final version of the Memorandum of Agreement (MOA)	June 2024
Historic Preservation Act	between Reclamation and the State Historic Preservation Officer with	
Consultation with the State	Reclamation Management for review. Upon completion of this review, the	
Historic Preservation	MOA will be issued for execution. Other federal signatories include the	
Officer	U.S. Army Corp of Engineers and the Environmental Protection Agency.	
Clean Water Act Section 404/401 & State Wetlands Procedures	Section 404 - In Progress. USACE will need Reclamation initiated Section 7 of the Endangered Species Act and Section 106 of the NHPA consultations completed before it can issue its permit and decision document. Section 401/SWP - RWQCB issued permit June 29, 2022.	September 2024
CDFW Section 1600 Lake or Streambed Alteration Agreement	In Progress. CDFW staff drafting Master Agreement.	July 2024
Division of Safety of Dam Approval to Construct	Comments addressed, awaiting issuance.	April 2024
Reclamation Record of		
Decision	Requires execution of the MOA and issuance of the USFWS biological opinion.	September 2024

Items Required to Execute a Funding Agreement

Provide an update on the following documents needed to execute a funding agreement for the project and indicate if any significant change has occurred. The Commission may request updated information prior to executing a funding agreement.

Item	Status	Significant Change?
Applicant's audited financial statements	Under applicable law, the Authority conducts annual audit reports which are filed with the State Controller's Office by the end of June of the following fiscal year. No changes pending completion of the audit. At the inception of the program, CCWD submitted two years of financial statements to the CWC along with the WSIP Financial Management Systems Questionnaire.	No
Final project costs, schedule, and scope of work	The most recent joint project cost estimate and construction schedule were developed in July 2023.	No
Evidence of bilateral communications with operators and owners of potentially impacted facilities regarding potential impacts of the proposed project to their facilities	Evidence of bilaterial communications was provided in the WSIP application, and further pertinent evidence will be provided as communications between responsible agencies is initiated.	No
Limited waiver of sovereign immunity	CCWD is not a tribe and the project is not expected to impact tribal lands; thus, acquisition of a limited waiver of sovereign immunity is not applicable.	No

Status Update

Provide a status update for the following and indicate if any significant change has occurred. The Commission may request updated information prior to executing a funding agreement.

	Status	Significant Change?
Labor Compliance	Labor compliance program is expected to begin prior to qualifying work (construction) in approximately 2025.	No
Urban Water Management Plans	CCWD's 2020 Urban Water Management Plan was approved by DWR May 23, 2022.	No
Agricultural Water Management Plans	CCWD's service area includes a small amount of agricultural water customers, but CCWD is not required to complete an AWMP based on the requirements described in SB X7-7. CCWD is a participant in the GSP development of the East Contra Costa Subbasin; the GSP was finalized in October 2021 and all implementing GSAs adopted the GSP. The GSP was approved by DWR in July 2023.	No
Potential effect on other conditional eligible projects on the applicant's public benefits	Any WSIP conditionally-eligible project that has a nexus to the Delta could have an impact on CCWD's water supply and to the Project's ability to deliver public benefits. As more data becomes available on other WSIP projects, CCWD and the Project team will continue to evaluate the Project's ability to deliver public benefits.	No

Other Pertinent Information:

1. Sources of Funding

List sources of funding (e.g., Federal, State grants, local partnerships, rate payers, loans...) to move the project to construction and provide the associated amount of funds from that source and a status of obtaining that funding source below:

Funding Sources	\$ Amount	Status	Est Completion Date
Federal	\$223M	Up to 25% cost share authorized in 2020, \$174M appropriated for construction to date.	TBD
CA State	\$477M	Anticipated CWC funding.	Feb 2025
Local	\$733M	Membership Contributions, WIFIA Loan, and Other Financial Instruments.	Feb 2025

2. Early Funding Agreement Status

Provide the status of the Early Funding Agreement (EFA), as applicable, and the percentage of EFA funds expended. If the EFA has been closed, describe how the remaining work needed to move the project to a final award hearing will be financed.

Status	Percentage of EFA funds expended
An Early Funding Agreement with CWC provides for a 50% cost share of eligible project costs during preconstruction (maximum early funding was 5% of the MCED, or \$23,877,917). An amendment was executed in November 2022 that extended the agreement through December 31, 2023 and added additional early funding of \$927,917 to the total award amount for an inflation adjustment. This agreement is complete and was fully billed as of December 31, 2023. CCWD is continuing work on project completion reports and other close-out tasks required by the agreement. The remaining work needed to move the project to a final award hearing will be financed by member contributions.	100%

LVE JPA Summary Schedule

March 13, 2024



CWC Funding Agreement Signed

