

Water Storage Investment Program Quarterly Report

The Quarterly Report is intended to document applicants' progress toward complying with regulation section 6013 and receiving final WSIP funding, including any changes in the magnitude of public benefits that could affect cost allocation. Applicants must provide a summary level update of the project status for the requirements and milestones listed below. The template may be modified as necessary to effectively communicate information. If minimal activities occurred during a reporting period, the report can be condensed.

- Note any issues or concerns that have, will, or could affect milestones or requirements.
- Identify key issues, including legal issues such as lawsuits or injunctions related to the project, that need to be resolved.
- Discuss how the actual schedule is progressing in comparison to the schedule provided in the Initial Report or the last reported schedule.
- Update the project schedule as needed.
- Note any milestones or accomplishments that occurred since submittal of the prior Quarterly Report.

Project Information

Project Name:

Willow Springs Water Bank Conjunctive Use Project

Applicant Name:

Southern California Water Bank Authority

Date:

1/30/2024

Reporting Period:

2023 Quarter 4

General Update and Key Issues

Please provide a general update and describe any key issues that occurred during this reporting period. You may attach additional documents or pages if more space is needed:

See attached

Items Required Prior to Scheduling a Final Award Hearing

The following items must be provided prior to scheduling a hearing. As applicable, please describe the status, estimated completion date, and percent complete of:

1. Contracts for non-public cost share:

Status: In Progress

Estimated Completion Date: March 2024

Percent Complete: 75%

2. Contracts for administration of public benefits:

Status: In Progress

Estimated Completion Date: March 2024

Percent Complete: 65%

3. Completed feasibility studies:

Status: Completed

Estimated Completion Date: Completed November 2021

Percent Complete: 100%

4. Final environmental documentation:

Status: All Local Infrastructure Complete. Pulse flow CEQA in progress.

Estimated Completion Date: June 2024

Percent Complete: 80%

5. All required federal, state, and local approvals, certifications, and agreements:

Status: In Progress

Estimated Completion Date: June 2025

Percent Complete: 50%

Items Required to Execute a Funding Agreement

Please provide an update, as applicable, on the following documents, which are needed to execute a funding agreement for the project:

- Applicant’s audited financial statements
- Final project costs, schedule, and scope of work
- Evidence of bilateral communications
- Limited waiver of sovereign immunity (see regulations section 6013(f)(8))

Updates to information provided in the Initial Report or prior Quarterly Reports are only needed when a significant change has occurred. The Commission may request submittal of updated information prior to executing a funding agreement.

Cost, schedule and scope of work were updated in the final feasibility report submitted in November 2021. Attached narrative includes most up to date information.

Status Update

Provide a status update for the following, as applicable:

- Labor Compliance
- Urban Water Management Plans
- Agricultural Water Management Plans
- Groundwater Management or Groundwater Sustainability Plans
- Potential effect of other conditionally eligible projects on the applicant’s public benefits

Updates to information provided in the Initial Report or prior Quarterly Reports are only needed when a significant change has occurred. The Commission may request submittal of updated information prior to executing a funding agreement.

See attached supporting documentation