

# WSIP Project Updates May 2023

| Project                          | Recent Activity/Current Status  | Estimated Final Award Date |
|----------------------------------|---|----------------------------|
| Harvest Water Program            | Draft Contract for Administration of Public Benefits. Awaiting required documentation and formal request for final funding hearing from Regional San. | June 2023                  |
| Los Vaqueros Reservoir Expansion | Executed third amendment to EFA: addition of funds, extension of time to 12/2023.   | October 2023               |
| Willow Springs Water Bank        | Seeking State Water Contractor partner for project. Project update at June Commission meeting.  | November 2024              |
| Sites Reservoir                  | Supplemental information for Water Right application submitted to SWB in January.   | December 2024              |
| Chino Basin Program              | Preliminary Design Report in late Spring which will determine permit pathway.   | March 2025                 |
| Kern Fan Groundwater Project     | Continuing design of recharge basins for Phase 1 work. Determining turn out location on aqueduct.   | February 2026              |
| Pacheco Reservoir Expansion      | Joint draft EIS and recirculated draft EIR – May 2025. Project update at October Commission meeting.  | August 2027                |