# Water Storage Investment Program Update



#### **Estimated Timelines**



#### **Harvest Water Program**

**Funding Recipient: SacSewer** 

Recent Activity	<ul> <li>Funding agreement executed</li> <li>Began construction activities</li> <li>Quarterly report to Board</li> </ul>
Critical Next Steps/Milestones	Continue construction activities
Estimated Final Award Date	Project received final award June 2023
Last Presentation to Commission	June 2023 final award hearing







### **Pacheco Expansion**

**Applicant: Valley Water** 

Recent Activity	<ul> <li>Staff met with Valley Water re. schedule</li> <li>Valley Water Board meetings on Pacheco budget and overall capital improvement program</li> </ul>
Critical Next Steps/Milestones	<ul> <li>Draft Recirculated EIR/EIS release May 2025; Final August 2026</li> <li>Permits September 2027</li> <li>Public benefit contracts mid-2025; CWC staff estimate is 2027</li> </ul>
Estimated Final Award Date	• 2027
Last Presentation Next Presentation	<ul><li>April 2024</li><li>None scheduled</li></ul>

#### Los Vaqueros Expansion

**Applicant: Contra Costa Water District** 

Recent Activity	Local cost share agreement extended to 2025
Critical Next Steps/Milestones	<ul> <li>Applicant transfer to Los Vaqueros Joint Powers Authority (LVJPA) delayed until partner commitments have progressed further</li> <li>Draft public benefit contracts early 2025</li> </ul>
Estimated Final Award Date	June/July 2025
Last Presentation Next Presentation	<ul> <li>May 2022 additional early funding request</li> <li>Draft CAPBs – staff estimate early 2025</li> </ul>

#### **Chino Basin Program**

**Applicant: Inland Empire Utilities Agency (IEUA)** 

Recent Activity	Early funding 93% expended
Critical Next Steps/Milestones	<ul> <li>Exchange agreements with Metropolitan, DWR</li> <li>Completing preliminary design reports which will indicate permit pathway and schedule; will be complete in 2025</li> <li>Public benefit contracts – staff estimates mid-late 2025</li> </ul>
Estimated Final Award Date	• Late 2025
Last Presentation Next Presentation	<ul> <li>November 2023 increase in early funding</li> <li>Possibly early 2025</li> </ul>

#### Willow Springs Water Bank

**Applicant: Southern California Water Bank Authority** 

Recent Activity	<ul> <li>Early Funding: 38% expended; existing agreement expired.</li> <li>Closing out current agreement; will work on new early funding agreement after close-out completed.</li> </ul>
Critical Next Steps/Milestones	<ul> <li>Partnership agreement with AVEK: end of 2<sup>nd</sup> quarter 2024</li> <li>Public benefits contracts August 2025</li> </ul>
Estimated Final Award Date	October 2025
Last Presentation Next Presentation	<ul> <li>January 2024 project update</li> <li>September 2024 Commission meeting</li> </ul>

## Kern Fan Project

**Applicant: Groundwater Banking Joint Powers Authority** 

Recent Activities	<ul> <li>Began construction of Phase 1 in early 2024</li> <li>Cost estimate increased from \$171M to \$353M</li> </ul>
Critical Next Steps/Milestones	<ul> <li>Turn-out location determined by end of 2024</li> <li>Public benefit contracts August 2025</li> <li>Permits late 2026</li> </ul>
Estimated Final Award Date	• Early 2027
Last Presentation Next Presentation	<ul><li>April 2024</li><li>None scheduled</li></ul>



#### **Sites Reservoir**

**Applicant: Sites Reservoir Authority** 

Recent Activities	<ul> <li>Early funding closed out</li> <li>Water rights: hearing schedule released; policy statements         August 19</li> <li>CEQA litigation ongoing</li> </ul>
Critical Next Steps/Milestones	<ul> <li>Incidental Take Permits in October 2024</li> <li>Public benefits contracts staff estimate fall 2025</li> <li>Non-public benefit cost share fall 2025</li> </ul>
Estimated Final Award Date	• Mid 2026
Last Presentation Next Presentation	<ul> <li>May 2023 increase in early funding</li> <li>None scheduled</li> </ul>